

## Checklist for gearbox installation

INSTALLATION DATE	VEHICLE LICENSE PLATE NO.
.....	.....
CAR MAKE / MODEL	MODEL YEAR
.....	.....
ENGINE SIZE / FUEL	MILEAGE (KM)
.....	.....

### Before installation

Before installation a diagnosis is performed according to our diagnostic protocol ([www.hellstengears.com/downloads](http://www.hellstengears.com/downloads)). Documenting noise, vibration, slip, oil level etc. is important.

Has the diagnostics protocol been filled in?  Yes  No

### During installation

Follow the vehicle manufacturer's installation instructions (included with the replacement gearbox). If we have attached special installation instructions, these must also be followed.

Does the engine leak oil between gearbox and engine?  Yes  No

.....

.....

Problems with drive shafts (*splines, knots, damask*)?  Yes  No

.....

.....

### After installation

Error codes were deleted *before* test run.  Yes  No

Error codes were read in all systems *after* test run.  Yes  No

The error code reading has been saved.  Yes  No

- For questions contact Hellsten Gears AB.
- Notify Hellsten Gears AB when the installation is completed.
- Archive this protocol along with the completed diagnostic protocol and error code readings.